



www.aflglobal.com
Australia: 1300 232 476,

Optical Characteristics Test Results Fiber Optic Cable

Customer: AVA RISK GROUP LTD DBA FUTURE FIBRE TECHNOLOGIES

Job Number: 51034223

PO Number: POAU0015272

AFL Reel #: 51034223-0101

Cust Reel #:

Item Code: FLH11DEA012BK

End Cust PO:

Order/Line: 3025216-5

Hold for Approval

Fiber Specs:	Fiber Type	Wave Length	Maximum Attn	IOR
	SM G.652.D / G.657.A1	1310	0.36	1.4675
	SM G.652.D / G.657.A1	1550	0.22	1.4681

Fiber Number	Fiber Type	Subunit Group	Subunit	Fiber Group	Fiber Color	Test Results (dB/km)	
						1310	1550
1	SM G.652.D / G.657.A1	10	YELLOW	10	BLUE	0.33	0.18
2	SM G.652.D / G.657.A1	10	YELLOW	10	ORANGE	0.32	0.18
3	SM G.652.D / G.657.A1	10	YELLOW	10	GREEN	0.32	0.18
4	SM G.652.D / G.657.A1	10	YELLOW	10	BROWN	0.32	0.18
5	SM G.652.D / G.657.A1	10	YELLOW	10	SLATE	0.33	0.18
6	SM G.652.D / G.657.A1	10	YELLOW	10	WHITE	0.32	0.18
7	SM G.652.D / G.657.A1	10	YELLOW	10	RED	0.32	0.18
8	SM G.652.D / G.657.A1	10	YELLOW	10	BLACK	0.32	0.18
9	SM G.652.D / G.657.A1	10	YELLOW	10	YELLOW	0.33	0.18
10	SM G.652.D / G.657.A1	10	YELLOW	10	VIOLET	0.32	0.18
11	SM G.652.D / G.657.A1	10	YELLOW	10	ROSE	0.32	0.18
12	SM G.652.D / G.657.A1	10	YELLOW	10	AQUA	0.33	0.18
Average Attenuation:						0.32	0.18

Hold for Approval

ISE Seq Mark
OSE Seq Mark

0 Meters
6412 Meters

Customer Request Length
Actual Ship Length

10000 Meters
6412 Meters

Tested By: _____

Test Date: 17-03-2026 13:41:45

Certified By: _____
Quality Assurance Manager